

# Flood Diversion Authority June 2016 Report

Presented by

Program Management Consultant

# May Activities

- P3 Transportation Workshop
  - *May 5, 2016*
- WP-42F.2 (Flood Control, 2nd Street So.)
  - *Bid Advertisement May 9, 2016*
- MN Final EIS
  - *Published May 16, 2016*
- Draft Permitting Plan
  - *Submitted for review May 31, 2016*
- Released Financial Plan
  - *May 26, 2016*
- JPA and PPA Informational Meetings

# June Activities

## P3 Industry Day June 7-8

- *Approximately 150 attendees*
- *8 one-on-one meetings*



# June/July Priority Areas

- JPA Approval by Member Entities
- PPA Approval and Signing
- Washington DC Trip
  - *June 14-15*
- Infra Americas Conference
  - *New York City June 16-17*
- ND Water Topics Overview Committee
  - *June 14-15*

# In Town Levees

## WP-42A.1/A.3 (4th St N Pump Station) – June 2016

- Continuing to address box culvert concerns before pump testing can proceed
- After pump station goes operational, construction to continue rest of year (generator and building, demo old pump station)
- Some current storm utility install on 4th Street, expected to reopen next week



# In Town Levees

## WP-42A.2 (2nd Street Pump Station) – June 2016

- Installed Pump Motor Lubrication System
- Pump Station Testing/Start-Up
  - Scheduled for the Week of June 13



# In Town Levees

## WP-42F.1S (2nd St Flood Control, South) – June 2016

- Floodwall Footings complete from 2nd St Pump Station to Removable Floodwall Footing
- 1st Avenue Underground Utilities Nearly Complete
- Contractor preparing to begin work in Mid-America site immediately



# In Town Levees

## WP-42F.1N (2nd St Flood Control, North) – June 2016

- Mobilized to site
- Poured first floodwall footing on the Contract
- Removed pavement on 2nd St N





# WP-42C.1 (Howard Johnsons Demolition)

# WP-42C.2 (Park East Demolition) – June 2016

- WP-42C.1 (Demo HoJo, etc.)

- All above grade building components are demolished
- On-site completion expected by end of June

- WP-42C.2 (Demo Park East)

- Demolition complete, working contract close-out



# WP-42H.2 (El Zagal Phase 2) – June 2016

- Inspection Trench 95% complete
- Installed lift station structure, valve vault structure
- Poured base for Gatewell



# WP-42I.1

## (Mickelson Levee Extension) – June 2016

- Completed Asbestos Abatement
- Completed tree removal
- Home demo to begin next week
- Levee construction to begin by end of month



# Next

- Remarks from Corps of Engineers