

Flood Diversion Authority November Report

Presented by

Program Management Consultant

November 12, 2015

In Town Levees

WP-42A.1/A.3 (4th St N Pump Station) – November 2015



Started pump station above grade masonry walls

In Town Levees

WP-42A.1/A.3 (4th St N Pump Station) – November 2015



Completed floodwall sections on north side of 2nd Street

In Town Levees

WP-42A.1/A.3 (4th St N Pump Station) – November 2015



Placed Gatewell
upper walls

In Town Levees

2nd Street North Flood Control – November 2015

💧 WP-42A2 (2nd St. Pump Station)

- *Placed concrete roof slab*
- *Installing pump station discharge piping and building electrical*

💧 WP-42F1S (2nd St. Floodwall)

- *Started installation of storm sewer box culvert*
- *Started sheet piling for storm sewer outfall*

WP-43 (OHB Golf Course and Development) – November 2015

21 houses under
construction or are
complete



WP-43 (Oxbow Golf Course Construction) – November 2015



Continuing work on
Club house framing
structure and site
work

November/December Priority Areas

- 💧 WP-42: In Town Levees
 - *Construction, demolition, and land acquisition*
- 💧 WP-43: OHB
 - *Acquisitions, relocations, demolitions/moves (2), and home construction*
- 💧 MN DEIS Comment Period Closed
 - *340 valid comments under review by DNR*
- 💧 Permit Preparation
 - *404, Dam Safety*
- 💧 Public Private Partnership (PPP)
 - *Development of procurement documents*
- 💧 Schedule and Cost Estimate – 2015 update

Planned Bid Schedule – In Town Levees

- 💧 WP-42C.1 (Demolition) – Jan 2016
 - *Howard Johnson's, Shakey's, Fargo Public Schools*
- 💧 WP-42H.2 (El Zagal Phase 2 Levee) – Feb 2016
 - *Demolition, Levee, roadway closure*
- 💧 WP-42I.1 (Mickelson Levee Extension) – Feb 2016
 - *Demolition, Levee*
- 💧 WP-42F.1N (Flood Control 2nd St N) – Mar 2016
 - *Floodwall, road relocation*
- 💧 WP-42F.2 (Flood Control 2nd St. South) – Mar 2016
 - *Levee, roadway closure*

Next

💧 Corps of Engineers report