Flood Diversion Authority Board Meeting Budget Update and Recommended Contracting Actions Summary

Presented by

Program Management Consultant



FY2015 Program Budget Status (Oct 1, 2014 - September 30, 2015)

(In Thousands)

	Total Working Budget	Outstanding Encumbrances	Encumbered and Paid FY to Date	Proposed for This Month	Remaining Budget
Land Acquisition	106,700	29,054	72,548		34,152
Construction	91,300	44,932	67,383	1,871	22,046
Design/Permitting	16,575	3,166	9,869	111	6,595
Management/ Oversight	7,200	4,108	10,626		(1,876)
Other Costs	1,900	350	733		1,167
Mitigation	-	-	-		-
Army Corps Local Share	525	2,979	5,004		(4,479)
Total	224,200	84,589	166,163	1,982	57,605



Recommended Contacting Actions – Design/Permitting

Description	Budget Estimate (\$)
Beaver Creek Archaeology, Inc.	
MSA and Task Order No. 1 – Amendment 0	111,000
 Phase 1 Cultural Investigation (Sta. 700+00 to 1475+00) - New scope and budget 	



Recommended Contacting Actions - Construction

Description	Budget Estimate (\$)
Landwehr Construction, Inc.	
Contract Award	1,089,888
 WP-42C.2 In-Town Levees, 2nd Street/Downtown Area - Park East Apartment Demolition and removal of a 4-story apartment building, three garage buildings, and pavement 	
Industrial Builders, Inc.	
Change Order #2	169,490.20
 WP-42F.1S Flood Control, 2nd St N, South of Pump Station – work revisions to allow work around fiber optic lines 	
Industrial Builders, Inc.	175,000
Work Change Directive #4	
 WP-42A.2, 2nd St North Pump Station – Authorize work revisions associated with wet well modifications resulting from the physical model study 	
Enventis Telcom Inc.	
Payment Agreement	381,909
Utility Relocation – WP-42A.1/A.3 Flood Wall Project	
Xcel Energy	
Payment Agreement	55,000
 Utility Relocation – work to move overhead power lines to facilitate WP-42F.1S 2015 construction 	

