



1 Diversion Inlet Structure (DIS) – Construction

Structure includes 3-50 ft. wide Tainter gates. Construction is 87% complete and remains on schedule. Required completion date is 7 June 2023. Preparations continue for gate install and setting bridge deck. Schedule for remaining primary features:

2022: Install bridge deck, gates, and operating machinery.

2023: Paint gates, seed.

2024: Turf established.

2 Wild Rice River Structure (WRRS) – Construction

Structure includes 2-40 ft. wide Tainter gates. Construction is 64% complete and remains on schedule. The required completion date is 20 October 2023. Work on dam walls continues. Gate installation has commenced (see photos on back). Schedule for remaining primary features:

2022: Control building, dam embankment, gate installation.

2023: Complete excavation, dam embankment, seed.

2024: Turf established.

3 I-29 Raise – Construction

Includes approximately 4 miles of interstate raise between County Roads 16 and 18. Construction is 58% complete and remains on schedule. IBI prepares to set the CR18 interchange bridge deck and is paving the mainline raise, to be complete Summer 2023. Required completion date NLT 1 January 2024.

4 Southern Embankment – Reach SE-1 (Western Tieback) - Construction

Construction is nearing completion. Final inspections are being scheduled and O&M Manual being completed. This is the first federal reach to be turned over to the Diversion Authority for Operations and Maintenance.

5 Red River Structure (RRS) - Construction

Structure includes 3-50 ft. wide Tainter gates. Structural excavation and embankment construction ongoing. Required completion date is 19 March 2026.

6 Drain 27 Wetland Mitigation Project - Construction

Construction is 50% complete. The anticipated construction completion date is November 2022. Native plantings contract to be issued late-October 2022.

7 Drayton Dam Mitigation Project Design - Construction

Site work continues including construction of temp. riprap road. Anticipated completion is Fall 2023.

8 Southern Embankment – Reach SE-2A - Construction

Inspection trench and embankment placement continues. Anticipated completion is September 2024.

9 Southern Embankment Design – All remaining reaches are being designed.

SE-1B: Final design signoff pending. Contract award: February 2024

SE-2B: 95% review starts late-Oct 2022. Contract award: August 2023

SE-3: 35% review starts mid-Jan 2023. Contract award: January 2025

SE-4: 35% review starts TBD. Contract award: April 2024

SE-5: 35% review starts mid-Jan 2023. Contract award: January 2025



Placing Gate #1, East Bay, WRRS (19 September 2022) (looking north)

