

Flood Diversion Authority December Report

Presented by

Program Management Consultant

December 17, 2015

In Town Levees

WP-42A.1/A.3 (4th St N Pump Station) – December 2015



Completed process pipe installation and factory pump testing.

In Town Levees

WP-42A.1/A.3 (4th St N Pump Station) – December 2015



2nd Street work
open to traffic.

In Town Levees

WP-42A.1/A.3 (4th St N Pump Station) – December 2015



Continuing work
on Outfall box
culvert.

In Town Levees

WP-C.2 (Park East Demolition) – December 2015



Asbestos abatement underway. Demolition of garages scheduled for next week.

In Town Levees

WP-42A.2 (2nd Street Pump Station) – December 2015



Pump factory testing completed. Electrical work continuing.

In Town Levees

WP-42F.1S (2nd Street Flood Control) – December 2015



Outfall box
culvert
completed.

In Town Levees

WP-42F.1S (2nd Street Flood Control) – December 2015



Phase 1 Storm and Sanitary sewer work completed.

WP-43 (OHB Golf Course and Development) – December 2015

24 houses under construction or are complete, and 9 more remaining to close.



WP-43E.2B (Oxbow Demolition) – December 2015



Demolishing one
home, moving a
second.

December/January Priority Areas

- 💧 WP-42: In Town Levees
 - *Construction, demolition, and land acquisition*
- 💧 WP-43: OHB
 - *Acquisitions, relocations, demolitions/moves (2), and home construction*
- 💧 MN DEIS - DNR reviewing comments
- 💧 Permit Preparation - 404, Dam Safety
- 💧 Public Private Partnership (PPP) - Development of procurement documents
- 💧 Negotiation of PPA with Corps
- 💧 Schedule and Cost Estimate – 2015 update

Planned Bid Schedule – In Town Levees

- 💧 WP-42C.1 (Demolition) – Jan 2016
 - *Howard Johnson's, Shakey's, Fargo Public Schools*
- 💧 WP-42H.2 (El Zagal Phase 2 Levee) – Feb 2016
 - *Demolition, Levee, roadway closure*
- 💧 WP-42I.1 (Mickelson Levee Extension) – Feb 2016
 - *Demolition, Levee*
- 💧 WP-42F.1N (Flood Control 2nd St N) – Mar 2016
 - *Floodwall, road relocation*
- 💧 WP-42F.2 (Flood Control 2nd St. South) – Mar 2016
 - *Levee, roadway closure*

Next

- 💧 Corps of Engineers report
- 💧 Administrative/Legal
- 💧 Technical