

# Flood Diversion Authority June Report

Presented by

Program Management Consultant

July 9, 2015

# In Town Levees

## 💧 WP-42: In Town Levees

### – *4<sup>th</sup> St. Pump Station Change Order*

- Watermain, manhole and other incidental items
- Estimated cost: \$60,000 – 70,000

### – *2<sup>nd</sup> St. No. Pump Station Change Order*

- Backfill change and associated items
- Estimated cost: \$250,000 – 300,000

# 2015 Planned Bid Schedule – In Town Levees, approximately \$25M construction

- 💧 WP-42F.1S (Flood Control 2<sup>nd</sup> St N, South of PS)
  - *Bid opening July 17*
- 💧 WP-42H.2 (El Zagal Phase 2 Levee) – July
  - *Demolition, Levee, roadway closure*
- 💧 WP-42I.1 (Mickelson Levee Extension) – July
  - *Demolition, Levee*

# In Town Levees

## WP-42A.1/A.3 (4th St N Pump Station) – July 2015





# In Town Levees WP-42A.2 (2<sup>nd</sup> St N Pump Station) – July 2015



# July/August Priority Areas

## 💧 WP-42: In Town Levees

- *Bidding three (3) construction packages*

## 💧 WP-43: OHB

- *WP-43D (Pump station, Levee) bid cancelled*

## 💧 MN EIS

- *Executive Sponsor meeting: July 20, 2015*
- *Draft EIS completion scheduled for: August 28, 2015*
  - *Public Release shortly after*

## 💧 Public Private Partnership (PPP)

- *Meetings in St. Paul: July 20-22, 2015*

# Next

💧 Corps of Engineers report