

# Flood Diversion Authority May Report

Presented by

Program Management Consultant

May 8, 2014

# April/May Highlights - Technical

## 💧 Bridge Reaches

- *Design on CR-20 bridge – 90% complete*

## 💧 OHB Levee

- *Design on WP-43A – bids opened May 6, continued coordination with Oxbow development and golf course projects*
- *Design on WP-43B and WP-43C – 35% complete*
- *404b permit application under review by USACE Omaha District*
- *ND SWC construction permit applications submitted and under review*

## 💧 In-Town levees – 65% complete

- *65% submittal review starts May 8*
- *Design work continued on floodwalls and pump stations*
- *Continued coordination with New City Hall project*

## 💧 Continued to support Corps with H&H and other Work-in-Kind

## 💧 Reach 5 Channel (USACE) – 65% review underway

# March/April Highlights – Other Activities

- 💧 WRRDA bill in conference committee
- 💧 MN EIS - ongoing
- 💧 Continued work on land acquisition activities and policies

# April/May Priority Areas

- 💧 Respond to OHB 404 Permit Application Comments
- 💧 OHB Levee
  - *Design*
  - *Land Acquisition*
  - *Pre-Construction for Summer*
- 💧 In-Town Levees
  - *Design*
  - *Coordination with New City Hall Project*
  - *Land Acquisition*
- 💧 MN EIS - Data submittals to the DNR
- 💧 Authorization (WRRDA)

# Next

💧 Corps of Engineers report