US Army Corps of Engineers®
St. Paul District

# FARGO MOORHEAD DIVERSION PROJECT
# MONTHLY UPDATE

14 Oct 2026

## Ongoing Construction

### 1 Red River Structure (RRS)

Structure includes 3-50 ft. wide Tainter gates. Construction is 99% complete. Final punch list items being addressed and turnover to Sponsors for OMRRR date is to be determined.

### 2 Reach SE-2B

99% complete. Contractor addressing punch list items. Final inspection pending. Completion date is 23 October 2026.

### 3 Reach SE-3

92% complete. Hwy 81 road repair ongoing and involves excavation and replacement of road embankment, flattening side slopes, repaving, and adding/replacing box culvert sections. Reopening date is TBD and weather dependent. Contract completion date is 19 October 2026.

### 4 Reach SE-4

85% complete. Topsoiling and seeding ongoing. Contractor resurfacing 130th Ave S. up and over. Contract completion date is 20 October 2026.

### 5 Reach SE-5

77% complete. Soil-cement placement is complete. Anticipate 180th being fully open on 21 October. Contract completion date is 31 October 2026.

## Ongoing Mitigation

### 6 Forest Mitigation

Three Contracts. Planting/maintenance ongoing. Completion dates are December 2028.

### 7 Drain 27 Wetland Mitigation Project Plantings

Native plantings 5-year contract for wetland establishment. Completion date is 2 December 2027.

## Operations, Maintenance, Repair, Replacement, Rehabilitation (OMRRR)

### 8 Reach SE-1B

Turnover to MFDA occurred on 14 September 2026. Turf maintenance ongoing.

### 9 Wild Rice River Structure (WRRS)

Turnover to MFDA occurred on 20 July 2026.

### 10 Diversion Inlet Structure (DIS)

Turnover to MFDA occurred on 15 June 2026.

### 11 OHB Reach 43-B Ring Levee

Turnover to MFDA occurred on 29 December 2025. Turf maintenance ongoing.

### 12 I-29 Raise

Turnover to MFDA occurred on 20 December 2025.

### 13 Drayton Dam Mitigation Project

Turnover to MFDA occurred on 28 Nov 2023.

### 14 Reach SE-1

Turnover to MFDA occurred on 29 December 2022.